

To: Way, Steven[way.steven@epa.gov]
Cc: Christner, Jan[Jan.Christner@WestonSolutions.com]
From: Bryniarski, Jeff
Sent: Fri 9/12/2014 11:29:29 PM
Subject: Gold King 9/12/14

Steve-

Gold King Work Summary for 9/12/14:

- ERRS dewatered and excavated near weir for pipe install
 - ERRS cut 26'' X 10'' section of concrete from channel wall upstream of weir
 - ERRS installed two 12'' diameter PVC pipes at a 2% pitch terminating to the weir channel
 - ERRS secured the pipes with rock, fabric, and 2 bags of QuickCrete
 - START documented water flow through both pipes and underneath pipes into the weir channel
- (Flow rate appeared the same as before mine face excavation- START measured .032 MGD = 22.22 gal/min)
- ERRS dropped additional loads of rock to begin building ramp for future excavation of the mine face
 - START took field readings of mine water after construction: pH 3.67, Temp 11.83°C, turbidity 484 NTU, DO 18.42 mg/L

I took several photos but cannot attach due to poor internet connectivity.

Jeff Bryniarski

Weston Solutions, Inc.

1435 Garrison Street

Suite #100

Lakewood, CO 80215

708.284.2490 cell

303.729.6106 office

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.